

**D. MURALIDHAR REDDY, IAS**  
Managing Director

Telefax: 040 2334 9998  
e-mail : mdswachhandhra@gmail.com  
URL : www.sac.ap.gov.in



**SWACHHA ANDHRA CORPORATION**

MA & UD Department,  
Government of Andhra Pradesh

#501, NCL Kaveri-I Apartments, Shanthi Nagar,  
Masab Tank, Hyderabad – 500028.

Lr. No. 108 SAC / CE / F.No.61 /2015, Date: 09.11.2015

To  
All the Municipal Commissioners.

Sir/Madam,

Sub: Swachh Bharat Mission National Monitors Report – Reg.

Ref: 1) Letter Received, dt.20.10.2015 from Joint Secretary & Mission Director (SBM), MoUD, GoI.

\*\*\*\*\*

Please find the enclosed letter of Joint Secretary & Mission Director (SBM), MoUD addresses to Chief Secretary, Government of Andhra Pradesh where in the following observations were made.

- i. In the 5 cities (Vijayawada, Tirupathi, Vishakhapatnam city, Nellore, Gudivada) so far only 153 IHHL have been constructed under Swachh Bharat Mission since October 2<sup>nd</sup>, 2014, which is far behind the target.
- ii. Not even one CT & PT toilet has been constructed in these 5 cities so far.
- iii. Although Vishakhapatnam has achieved 100% door to door collection of waste, others have not made any progress since 2<sup>nd</sup> October 2014. For solid waste management also none of the cities have started any work.
- iv. Cities have also not made any noteworthy progress in IEC. No hoardings, wall writings are visible in any city, except in Vishakhapatnam where only temporary hoardings have been installed.

Therefore I request all the Municipal Commissioners to personally interact with appointed officers of Central Public Works Department (CPWD) as SBM National Monitors as and when they come for inspection and appraise them the progress made by the ULBs.

Encl: As above

Yours faithfully,

  
MANAGING DIRECTOR

Copy to:

The Director, Municipal Administration, Hyderabad.  
The Regional Directors of Municipal Administration.



D.O. No. 12/19/2015-SBM

Dated the 20<sup>th</sup> October, 2015

Dear Sir,

As you are aware that the Swachh Bharat Mission (SBM) aims at making India free from open defecation and also to achieve 100 % scientific management of municipal solid waste in 4041 towns / cities of the country by October 2<sup>nd</sup>, 2019.

2. For effective implementation of SBM, we have appointed officers of Central Public Works Departments (CPWD) as SBM National Monitors. These monitors have visited cities of Vijayawada, Tirupati, Visakhapatnam City, Nellore and Gudivada in Andhra Pradesh.

3. Based on the analysis of the reports provided by the national monitors, the following issues require your attention.

In these 5 cities so far only 153 IHHL have been constructed under Swachh Bharat Mission since October 2<sup>nd</sup>, 2014, which is far behind the target.

Not even one CT & PT toilet has been constructed in these 5 cities so far.

Although Vishakhapatnam has achieved 100 % door to door collection of waste, others have not made any progress since 2<sup>nd</sup> October 2014. For solid waste management also none of the cities have started any work.

iv. Cities have also not made any noteworthy progress in IEC. No hoardings, wall writings are visible in any city, except in Vishakhapatnam where only temporary hoardings have been installed.

4. I request you to personally intervene in this matter and impress upon the SBM state mission director and municipal commissioners for correcting measures to address the above mentioned issues so as to expedite the works of SBM to achieve the stated targets in time.

Warm Regards


Yours Sincerely

(Praveen Prakash)

To

Shri I.Y.R. Krishna Rao  
Chief Secretary  
Andhra Pradesh

Encl. Summary of SBM National Monitor Report between August & September 2015 is placed at Annex-1



**Annex-1****Summary of SBM National Monitor Report between August & September 2015**

Cities	IHHL	CT / PT	SWM	IEC
Nellore	153 out of 6133 completed. Construction by individual beneficiaries.	PT taken up under PPP For CT funds allotted and locations being finalized	Door to Door Collection in 19 out of 54 wards. No existing processing plant. One WTE plant is under consideration.	No hoardings are installed. Wall hoarding on boundary wall of kasturi devi college.
Gudivada	16 taken up out of 993. Construction by individual beneficiaries.	Survey is on to finalize no of PT	Door to door collection coverage is 85 %. No existing processing plant and dumped at dumping site.	No hoardings and no wall writings are visible
Visakhapatnam	No work commenced. 171 toilets required. Construction by individual beneficiaries.	Only 6 toilets taken up and construction not yet started	Municipal corporation has engaged vehicles for 100 % door to door C&T. two existing processing plant.	Only temporary hoardings have been installed. no wall writings are visible.
Tirupati	53 taken up out of 1265. Construction by individual beneficiaries.	No new construction of PT	40 % coverage in place, addl 30 % planned by 10-8-2015 and addl 30 % planned by 15-9-2015. Four compactors, 44 dumper bins and 45 push carts purchased. No existing processing plant and dumped at dumping site.	No hoardings and no wall writings are visible
Vijayawada	16 taken up. Construction by individual beneficiaries.	Proposed to construct 20 sets of PT	Door to door collection coverage is 85 %. Two existing processing plant.	No hoardings and no wall writings are visible